

Hello Everyone,

As Mother Nature has relinquished its hold on winter, we have been able to start the construction season on the WI 67 Project. We have started by clearing some of the trees along the roadway and placing new drainage pipes under the roadway and in some driveways that we are affecting.

At the start of next week we will be starting to move some of the dirt on the project from the area around Morrissey Drive to the south end of the project between WI 50 and Town Hall / Palmer Road. We are going to have a high level of activity in these areas with trucks and heavy equipment and therefore delays in these areas should be expected. Traffic will be flagged through these areas as the crews are working and people could also experience delays during the busy traffic times, so please allow a couple of extra minutes when travelling through.

We are also going to be placing some new storm sewer on Monday May 7<sup>th</sup> and Tuesday May 8<sup>th</sup> at Commerce Court, Morrissey Drive and Grant Street. While we place the pipes and inlet structures there will be equipment impeding traffic so the operations will have flag people to aid the traffic getting through.

As people needing to travel through the project, I ask that they slow down, move over and be patient.

If there is anyone that could benefit from this email please forward it to them or send me there email address if they wish.

Thank You

Matthew Smith  
Engineering Specialist Advanced  
STH 67 Construction Project  
262-336-8171 Field Office  
414-750-1537 Cell